

DUPAGE NATIONAL TECHNOLOGY PARK CONSTRUCTION OF LOOP ROAD AND INFRASTRUCTURE



WWW.CBBEL.COM

CONTRACTOR

Plote Construction Inc.

CONTRACT DATE

December 12, 2005

CONTRACT AMOUNT

\$5,331,835.00

CONTRACT START DATE

January 3, 2006

CONTRACT COMPLETION DATE

July 1, 2006

SCHEDULED COMPLETION DATE

ORIGINAL CONTRACT

\$5,331,835.00

APPROVED EXTRAS

- \$ 4,649.00

AMOUNT INVOICED TO DATE

\$4,565,890.33

CONTRACT AMOUNT REMAINING

\$493,735.65

WORK COMPLETED

\$4,833,450.35

DESIGN ENGINEER

Christopher B. Burke Eng., Ltd.

CONSTRUCTION OBSERVATION

Kudrna and Associates

PROJECT STATUS – SEPTEMBER 11, 2006

The proposed Loop Road project consists of constructing approximately 5500 lineal feet of roadway, 7500 lineal feet of water main, 5800 lineal feet of sanitary sewer, storm sewer construction, roadway lighting & pond aeration construction and seeding the parkway. Additionally the project includes completing the punch list items on the Main Access Drive that were not completed by Harry W. Kuhn. The Loop Road will provide access to the Tech Park property south of Fabyan Parkway. The proposed entrance of the Loop Road is aligned with the entrance of the Main Access Drive located on the north side of Fabyan Parkway. The project is complete, including punchlist items identified by Kudrna & Associates, Ltd. The only pending item is the completion and submittal of the record drawings.

