

DUPAGE TECHNOLOGY PARK, NFP CONSTRUCTION OF RING ROAD AND INFRASTRUCTURE

CONTRACTOR

Plote Construction Inc.

CONTRACT DATE

May 9, 2005

CONTRACT AMOUNT

\$8,394,059.30

CONTRACT START DATE

June 1, 2005

CONTRACT COMPLETION DATE

October 28, 2005

SCHEDULED COMPLETION DATE

October 28, 2005
Extension to November 11, 2005

ORIGINAL CONTRACT

\$8,394,059.30

APPROVED EXTRAS

\$525.00*
\$7,717.50**
\$2,887.50***
\$120,000.00****

AMOUNT INVOICED TO DATE

\$7,706,180.04

CONTRACT AMOUNT REMAINING

\$256,788.95

WORK COMPLETED

\$8,137,270.35

DESIGN ENGINEER

Christopher B. Burke Eng., Ltd.

- * Approved Change Order No. 1 (7-6-05)
- ** Approved Change Order No. 2 (7-7-05)
- *** Approved Change Order No. 3 (8-2-05)
- **** Approved Change Order No. 4 (8-16-05)

PROJECT STATUS – JANUARY 16, 2006

The proposed Ring Road project consists of constructing approximately 8000 lineal feet of roadway, 12,700 lineal feet of water main, 8500 lineal feet of sanitary sewer, construction of storm sewer, fiber optic duct bank, roadway lighting, mass grading the property, constructing regional detention Ponds F, G, & H and seeding the area that extends 30 feet behind the back. The Ring Road will provide access to the future buildings in the Park. The Ring Road traverses the property and connects to both of the existing roundabouts previously constructed under a separate contract.

Plote construction has completed the project and the punchlist items. The emergent plugs required for the detention ponds will be planted in May 2006.

