

DUPAGE TECHNOLOGY PARK, NFP LANDSCAPING AND ENTRANCE FEATURES PROJECT

CONTRACTOR

Landworks, Ltd.

CONTRACT DATE

April 23, 2004

CONTRACT AMOUNT

\$1,712,945.59

CONTRACT START DATE

May 3, 2004

CONTRACT COMPLETION DATE

November 1, 2004

SCHEDULED COMPLETION DATE

Substantially Complete

ORIGINAL CONTRACT

\$1,712,945.59

APPROVED EXTRAS

\$175,412.40*

AMOUNT INVOICED TO DATE

\$1,785,964.99

CONTRACT AMOUNT REMAINING

\$155,971.95

DESIGN ENGINEER

JJR

CONSTRUCTION OBSERVATION

JJR

*Approved Change Order No. 1
and 2, and Contract amendment
#1



PROJECT STATUS – SEPTEMBER 6, 2005

This work is substantially complete. There is some minor installation of replacements of dead plant material and areas that have not been installed due to other work. This work has been performed by Landworks, Ltd.

Landworks will continue to maintain the irrigation system, and planting through the end of the season in 2006.

Work remaining includes planting for the communications building and screening for the electric al boxes. These as well as some minor additional plantings will be finished upon completion of other contracts.

