

DUPAGE TECHNOLOGY PARK, NFP DESIGN OF RING ROAD, LOOP ROAD AND INFRASTRUCTURE

CONTRACTOR

N/A

CONTRACT DATE

December 2004

CONTRACT AMOUNT

\$696,000

CONTRACT START DATE

January 1, 2005

CONTRACT COMPLETION DATE

Open

SCHEDULED COMPLETION DATE

Open

ORIGINAL CONTRACT

\$696,000

APPROVED EXTRAS

-0-

AMOUNT INVOICED TO DATE

\$696,000

CONTRACT AMOUNT REMAINING

\$-0-

WORK COMPLETED

N/A

FINAL AMOUNT DUE

N/A

PROJECT STATUS – NOVEMBER 7, 2005

Christopher B. Burke Engineering Ltd. (CBBEL) has completed the preparation of the plans and specifications for the construction of the Loop Road (roadway south of Fabyan Parkway). The Loop Road is the last phase of our original contract. The Loop Road work consists of the construction of water main, sanitary sewer, storm sewer, roadway lighting, pond aeration and landscaping. Bid proposals were received on November 2, 2005. The low bidder is Plote Construction with a bid amount of \$5,331,835.00. It is anticipated that work will begin December 1, 2005 with a completion date of June 2006.



Loop Road Overall Plan

DESIGN ENGINEER

Christopher B. Burke Eng., Ltd.