

DUPAGE NATIONAL TECHNOLOGY PARK FABYAN PARKWAY IMPROVEMENTS

CONTRACTOR

J. A. Johnson Paving

CONTRACT DATE

May 2006

CONTRACT AMOUNT

\$832,343.40

CONTRACT START DATE

May 22, 2006

CONTRACT COMPLETION DATE

Roadway-7/23/06
Traffic Signal-12/17/06

SCHEDULED COMPLETION DATE

May 15, 2007 (punchlist)

ORIGINAL CONTRACT

\$832,343.40

APPROVED EXTRAS

\$7,975.00

AMOUNT INVOICED TO DATE

\$725,179.47

CONTRACT AMOUNT REMAINING

\$113,738.93

WORK COMPLETED

\$763,346.81

DESIGN ENGINEER

Christopher B. Burke Eng., Ltd.

CONSTRUCTION OBSERVATION

Kudrna and Associates, Ltd.

PROJECT STATUS – MAY 1, 2007

The proposed Fabyan Parkway Improvement Project consists of resurfacing and pavement widening approximately 1765 lineal feet of roadway and the installation of traffic signal equipment at the entrance to Main Access Drive and Loop Road. The construction of left and right turn lanes in both directions along Fabyan Parkway will provide access to the north and south entrances of DuPage National Technology Park. Christopher B. Burke Engineering, Ltd. with the cooperation of DuPage County Division of Transportation completed plans in March 2006. The project was competitively bid and has been awarded to J.A. Johnson Paving. All paving has been completed, traffic signal equipment has been installed, pavement markings have been striped, aggregate shoulders have been placed and landscape restoration is complete. DuPage County and the Resident Engineer have submitted a punch list and all items are to be completed by May 15, 2007.

