



# DUPAGE TECHNOLOGY PARK, NFP LOOP ROAD MASS GRADING

**CONTRACTOR**

Lake County Grading Co.

**CONTRACT DATE**

September 12, 2005

**CONTRACT AMOUNT**

\$2,420,000.00

**CONTRACT START DATE**

September 19, 2005

**CONTRACT COMPLETION DATE**

December 7, 2005

**SCHEDULED COMPLETION DATE**

November 28, 2005

**ORIGINAL CONTRACT**

\$2,420,000.00

**APPROVED EXTRAS**

\$-0-

**AMOUNT INVOICED TO DATE**

\$1,514,168.15

**CONTRACT AMOUNT REMAINING**

\$447,522.73

**WORK COMPLETED**

\$1,972,477.27

**FINAL AMOUNT DUE**

N/A

**DESIGN ENGINEER**

Christopher B. Burke Eng., Ltd.

**CONSTRUCTION OBSERVATION**

Kudrna & Associates, Ltd.

**PROJECT STATUS - JANUARY 16, 2006**

The work included in this contract consists of mass grading the remaining portion of property south of Fabyan Parkway that was not mass graded by the County's contractor constructing the Kress Creek Reservoir. Lake County Grading Company was awarded the contract in September 2005. In conjunction with mass grading the remainder of the site south of Fabyan Parkway, Lake County Grading Co. will be constructing detention Pond I (east and west basins).

Lake County Grading Co. has completed all of the mass grading. The only outstanding item is to install the emergent plugs in the detention ponds in the Spring of 2006. The site is ready for Plote Construction to begin the roadway and utility construction work for the Loop Road.

