

# DUPAGE NATIONAL TECHNOLOGY PARK ROOSEVELT ROAD IMPROVEMENTS



WWW.CBBEL.COM

**CONTRACTOR**

J. A. Johnson Paving

**CONTRACT DATE**

August 2, 2006

**CONTRACT AMOUNT**

\$828,415.30

**CONTRACT START DATE**

August 24, 2006

**CONTRACT COMPLETION DATE**

May 15, 2007

**SCHEDULED COMPLETION DATE**

May 15, 2007

**ORIGINAL CONTRACT**

\$828,415.30

**APPROVED EXTRAS**

\$17,214.00

**AMOUNT INVOICED TO DATE**

\$160,714.96

**CONTRACT AMOUNT REMAINING**

\$684,914.34

**WORK COMPLETED**

\$178,572.18

**DESIGN ENGINEER**

Knight E/A

**CONSTRUCTION OBSERVATION**

Kudrna and Associates, Ltd.

**PROJECT STATUS – MAY 1, 2007**

The proposed Roosevelt Road Improvement Project consists of resurfacing and pavement widening approximately 2000 lineal feet of roadway. The construction of a left turn lane (west bound Roosevelt Road) and a right turn lane (east bound Roosevelt Road) will provide access to Technology Boulevard at Roosevelt Road. The project was competitively bid and has been awarded to J.A. Johnson Paving. Construction began in September 2006. Storm sewer was installed along south side of Roosevelt. The right turn lane was constructed in October 2006. Work was suspended for the winter at the end of November 2006. Work resumed in March 2006 with the construction of the left turn lane, new median pavement and adjacent curb and gutter work. Remaining work includes final surface installation, striping, and landscape restoration. All work is to be completed by May 15, 2007.



Christopher B. Burke Engineering, Ltd.

# DUPAGE NATIONAL TECHNOLOGY PARK

## ROOSEVELT ROAD IMPROVEMENTS



[WWW.CBBEL.COM](http://WWW.CBBEL.COM)